

**Streetlight Replacement Programme 2022/23**  
**Progress and schedule update**

<b>Priority</b> <b>Richings Park Lanterns</b>	Parts on order – Contractor chasing for estimated delivery <i>(Parts are made to order and not stock held)</i>
<b>Priority</b> <b>Floodlighting – Iver Heath Recreation Ground</b>	Parts on order – expected late January 2023 Estimated completion of work week ending Friday 3 <sup>rd</sup> February 2023
<b>Urbis Pilezo Replacement</b>	Parts on order – Contractor chasing for estimated delivery Estimated completion of work week ending Friday 3 <sup>rd</sup> March 2023
<b>Urbis Axis Replacement</b>	Parts on order – Contractor chasing for estimated delivery Estimated completion of work week ending Friday 3 <sup>rd</sup> March 2023

Jeremy Day  
Deputy Clerk  
19<sup>th</sup> January 2023