

## STREETLIGHT REPLACEMENT PROGRAMME 2021

### 1. Background

The Parish Council have responsibility for maintaining and improving streetlight in residential areas of the Parish. Our maintenance contract is with SSE Contracting until April 2022.

In total, there are **565** residential lights across the Parish. Those maintained by the Parish Council are numbered on the column ('PC' followed by a number) and mapped both on paper maps and Parish Online (Mapping System) in the office.

An ongoing project to upgrade all streetlights to Urbis Pilzeo fittings is underway and to date **355** (62%) have been changed to the new energy efficient model.

### 2. Progress of 2020/21 programme

At the September 2021 Open Spaces & Highways meeting it was agreed to complete a further 93 changes to our streetlights at a cost of £44,725 ex VAT. This equates to £40,128 budgeted against the 21/22 budget and it also utilises £4,597 from the Highways Projects budget (£5,000).

Changing 93 lamps will result in 448 completed changes equating to 80% completion across the Parish. This phase will include changing all lights in both recreation ground car parks.

An order has been placed via SSE Contracting for 93 new columns at a cost of £44,725.

The next stage of the programme is to advise SSE Contracting of the lights / columns to be considered for change so they can survey and confirm suitability in advance of installation.

Therefore, the proposed lamps / columns for SSE to survey are:

Road	Location	Number
Ashford Road	Iver Heath	2
Firs Close	Iver Heath	3
Grosvenor Close	Iver Heath	4
Hawthorne Close	Iver Heath	5
Heatherden Green	Iver Heath	8
Iver Heath Rec Car Park	Iver Heath	10
Longstone Road	Iver Heath	6
Potters Cross	Iver Heath	4
		<b>42</b>
Barnes Way	Iver Village	6
Colne Orchard	Iver Village	11
Dutton Way	Iver Village	1

Iver Rec Car Park	Iver Village	12
Langley Park Road	Iver Village	3
		<b>33</b>
Syke Cluan	Richings Park	12
Syke Ings	Richings Park	1
Old Slade Lane	Richings Park	1
St James' Walk	Richings Park	1
		<b>15</b>
		<b>90</b>

The Deputy Clerk seeks agreement to commissioning SSE Contracting to survey these roads / lights in preparation for potential replacement.

### **3. 22/23 Replacement Programme**

Recent budget setting for 22/23 put a further £40,000 in for streetlight replacement and based on the current cost plus RPI, it is envisaged that in 22/23 we could replace a further 80 columns that would result in 93% completion.

### **4. Completion of replacement programme in 22/24**

In order to complete full replacement, it is estimated that £20,000 would be required in 23/24 to replace the remaining 37 columns / lamps.

**Jeremy Day**  
**Deputy Clerk**  
 November 2021